

CRR Upland Shoreline Stabilization Project: Board Meeting Update Saturday 07/17/2010 CRR Ranch House

Huge Progress:

7/2/10 State Environmental Policy Act (SEPA) process complete and formal Determination of Non-Significance (DNS) received from Pierce County (PALS). 14 day comment period ends 7/16/10 followed by 14 day appeal period ending 7/30/10. No comments received by PALS as of 7/15/10.

9/9/10 at 9:00 am is the scheduled Public Hearing. Please attend and encourage others as your presence is needed at the meeting. Location: 2401 South 35th St., Tacoma, WA 98409. Room to be determined.

We are working on:

Follow-up tasks on the WA Dept. of Fish & Wildlife (WDFW) Hydraulic Permit Application (HPA). A complete application package was submitted to Gina Piazza and Don Nauer 3/19/10. Formal HPA 45 day processing timeframe unable to start until SEPA process complete (7/2/10) which we have requested they confirm.

Follow-up tasks on the PALS Site Development permit. The PALS engineering group will soon provide any drawing clarification changes they need. 7/14/10 PALS communicated there are no significant issues in the CRR site development submittal contents.

Costs are on track to the revised budget:

This CRR shoreline stabilization project will not exceed the original budget of \$1.1 million. There is no projection ahead for any additional funds to complete the 14 buried rock vanes including land restoration work. Contact Wendy Scholl, wscholl@gmail.com if you have interest in cost to budget plan details.

2010 Project Schedule Best Case:

April / May July	Pierce County SEPA determination of non-significance received 7/3/10 7.5 months project delay on current project direction of 14 buried vanes outside the river channel due to Pierce County.
June / July Sept	Public hearing at PALS scheduled 9/9/10. 30 day comment and appeal timeframe follows hearing.
Fall 2010	CRR construction and land restoration

Contact Wendy Scholl, wscholl@gmail.com or Karl Goeres, karlgoeres@hotmail.com if you have interest in additional project progress details.