

## **CRR Upland Shoreline Stabilization Project: Board Meeting Update**

### **Saturday 04/17/2010 CRR Ranch House**

#### **Permit Applications Process:**

March 25, 2010 meeting at Pierce County (PC) with Sam Yekalam - Project Planner, Carla Vincent - Biologist, Jeff Kidston - Development Engineer and Jill Guernsey, PC Attorney. CRR representatives were Karl Goeres, Wendy Scholl, Kate Stenberg, consultant & Bill Lynn, Attorney. Purpose of this meeting was CRR SEPA process and Project Site Development permit process which included:

1. Our delivery response to every SEPA comment input PC had received from an agency and/or group, i.e., Puyallup, Muckleshoot, WDFW, PC Biologist
2. Submittal of revised Engineering Drawings
3. Preliminary Cascadia Archaeology "no findings" communication. Note: The final Archaeology Cultural Resources (no findings) report was just received at CRR April 13<sup>th</sup>.
4. Updated JARPA document
5. Monitoring / Maintenance plan
6. Set of titled photos of each vane and access route location
7. Paid additional \$880 permit fee per Carla Vincent for "Staff Review of Non-Comp Mitigation Plan"

In March 25<sup>th</sup> meeting Sam Yekalam stated he only needed Carla Vincent's review and comments to complete the SEPA process determination. Wendy and Karl have both followed up asking for status from PC regarding their completion of the SEPA process. She emailed back on 4/15 that she would review the project next week.

As further follow-up to the March 25<sup>th</sup> meeting Jeff Kidston requested a Stormwater Pollution Prevention Plan (SWPPP) and a detailed narrative regarding the vane access routes. Both of these have been completed and were submitted to PC last week.

A 3rd parallel process is the Hydraulic Permit Application (HPA) from WA Dept. of Fish & Wildlife (WDFW), i.e., Don Nauer and Gina Piazza. March 19<sup>th</sup> Monday is the planned meeting date for Karl Goeres and Wendy Scholl with these two. Russ Lawrence has prepared an Engineering Drawing Set version that should cover questions WDFW may have regarding ordinary high water.

#### **Actual Cost to Budget:**

Costs are on track to the revised budget.

This CRR shoreline stabilization project will not exceed the original budget of \$1.1 million. There is no projection ahead for any additional funds to complete the 14 buried rock vanes including land restoration work. Contact Wendy Scholl, [wscholl@gmail.com](mailto:wscholl@gmail.com) if you have interest in cost to budget plan details.

#### **2010 Project Schedule Best Case:**

February	Comment, response period is complete
April / May	Pierce county SEPA determination of non-significance
June / July	Public hearing (minimum 55 days after SEPA determination)
Late Summer 2010	CRR construction and land restoration

Contact Wendy Scholl, [wscholl@gmail.com](mailto:wscholl@gmail.com) or Karl Goeres, [karlgoeres@hotmail.com](mailto:karlgoeres@hotmail.com) if you have interest in additional project progress details.