

**CRR Upland Shoreline Stabilization Project: Board Meeting Update**  
**Saturday 11/20/2010 CRR Ranch House**

**Construction in full swing and excellent progress:**

1. 11/3/2010 permitting was formally received.
2. Many tasks were accomplished before 11/3 such as contractor selection, material purchased, large equipment sourced, etc. Staging, fencing, and other ground work started 11/4.
3. Of the 14 total vanes, 2, 3, 4, 8, 10, 11 are complete except for fine contour grading and their straw layer.
4. 11/7 Sunday a small group of CRR property owners gathered at the ranch house picnic location for progress details and a construction site tour.
5. Two on-site inspections have occurred.
6. It is possible all 14 vanes will be complete by 2<sup>nd</sup> week in December.
7. A daily construction field log is being kept, costs are tracked and an updated cost to budget analysis has been presented to the board. Construction progress and future estimates are in alignment with the budget.
8. Restoration planting will be early next spring.
9. For safety, it is important that children and pets stay out of the construction area. This also applies to adults during daily construction activity

Contact Wendy Scholl, [wscholl@gmail.com](mailto:wscholl@gmail.com) or Karl Goeres, [karlgoeres@hotmail.com](mailto:karlgoeres@hotmail.com) if you have interest in additional details.