

CRR Upland Erosion Control Project: Board Meeting Update
Saturday 9/19/09 CRR Ranch House

Stockpile Permit Status:

1. Saturday 9/19, Sam Yekalam met on site with Karl and took some photos regarding the stockpiling permit process. Carla Vincent asked him Friday 9/18 for a stockpile location document that would identify CRR wetland(s). Current update: Karl sent this in to Sam Yekalam Tuesday 9/22.
2. Karl reported that Sam on Saturday 9/19 indicated PALS is likely going to issue a Determination of Non-Significance (DNS). Current update: DNS has been received by CRR dated 9/23/09.
3. Karl explained that the stockpile permit application is for 5K ton of rock. CRR will likely purchase and stockpile about ½ that amount.
4. River Committee has confidence the stockpile permit will be issued to CRR in October time frame.

Upland (off channel buried) Rock Vanes Permit Process:

1. In early August Sam Yekalam documented and sent to Bill Lynn, CRR Attorney the Pierce County interpretation of regulations PALS will use for the CRR proposed upland rock vanes.
2. Bill Lynn, CRR attorney filed a formal appeal based on county and state regulations that identify the upland buried rock vane attributes that match permit requirements CRR should be required to comply with.

In Progress:

1. Russ Lawrence, CRR Engineer is working on finalizing the engineering drawings by 10/1/09 for the CRR Upland Rock Vanes permit submittal package.
2. Kate Stenberg is working on the shoreline conditional use with variance permit submittal content.
3. Wendy is drafting a cover letter to accompany the permit submittal package.
4. After a review edit cycle we anticipate the upland rock vane permit submittal will be turned in before the end of October.